

DOC	7	REV DATE	060580	BY	010928
ORIG COMP	033	SP1	56	TYPE	02
ORIG CLASS	3	PAGES	1	REV CLASS	C
JUST	22	NEXT REV	2010	AUTH	NO 70-3

CONFIDENTIAL
~~SECRET~~
 (When Filled In)

DATE 12 September, 1960

1015 Hours

TO: The Files - Contract RD(XG) 1323 Task Order 15

FROM: [REDACTED]

SUBJECT: Telecon Report - SUBMINIATURE BROAD BAND PREAMPLIFIERS

I. This date a telephone call was made to [REDACTED]

The following [REDACTED] WAS PASSED TO HIM BASED UPON MY DISCUSSIONS WITH [REDACTED]

(1) [REDACTED] WILL MOUNT TNC TYPE CONNECTORS ON EACH OF THE TWO SMALL FACES OF THE PREAMPLIFIER PACKAGES TO ACCOMMODATE SIGNAL INPUT AND OUTPUT. I SUGGESTED IPC CONNECTOR #79775 OR #79750, to MATE WITH IPC #77175, THE CONNECTOR WITH WHICH WE WILL TERMINATE OUR INPUT/OUTPUT CABLES.

(2) RATHER THAN MOUNT THE PREVIOUSLY SUGGESTED BULKY WINCHESTER BATTERY CONNECTOR ON THE SMALL PACKAGE, IT WAS RECOMMENDED THAT AN UNTERMINATED BATTERY LEAD THREE FEET IN LENGTH BE BROUGHT OUT FROM ANY ONE OF THE FOUR LONG FACES AND THAT THE CONTRACTOR NEED NOT SUPPLY A CONNECTOR FOR THIS CABLE.

[REDACTED] INDICATED THAT THE AMPLIFIER COVERS WILL BE CHANNEL-SHAPE AND REMOVABLE.

For Filing ☒
 Prepare Smooth
 Copies to SENT

12 SEPT 1960

~~SECRET~~
 (When Filled In)

CONFIDENTIAL